

SCHOOL FACILITIES PROJECTS -- PROGRAM SCHEDULE

(sorted by start date)

This long-range schedule is subject to change.

For site-specific information on active projects, visit <http://fpcprojects.sandi.net>.

(Explanations on project titles are at the end of the schedule.)

Color-coded by start date.

2008-2012

2013-2017

2018-2022

Board Approved March 2011

School	Project	Cluster	New	Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
Kearny High School Construction Tech Academy	Construction Tech Academy Building	Kearny			May-08	June 2009 SUBSTANTIALLY COMPLETE
Mira Mesa High School	Track and Field Replacement	Mira Mesa	X		March-09	July 2009 SUBSTANTIALLY COMPLETE
Morse High School	Track and Field Replacement	Morse		X	March-09	April 2010 SUBSTANTIALLY COMPLETE
Hoover High School	New Classroom Building	Hoover	X		May-09	August-10
Mission Bay High School	Café-Student Store	Mission Bay		X	May-09	August 2009 SUBSTANTIALLY COMPLETE
San Diego High School	Track and Field Replacement	San Diego		X	May-09	March 2010 SUBSTANTIALLY COMPLETE
All Comprehensive High Schools	Food Cart Program			X	June-09	March-10
EB Scripps	New Air Conditioning	Scripps Ranch		X	June-09	December-10
Garfield High School	Culinary Arts Program Facility	Garfield		X	June-09	October-10
San Diego High School	Multimedia Studio	San Diego		X	June-09	August-10
ALBA @ North Park	Phase 1 (move ALBA to North Park)	Atypical			July-09	March-10
All District Schools	i21 Interactive Suite for Classrooms '09-'10			X	July-09	June-10
Point Loma High School	New Classroom Building	Point Loma	X		August-09	November-10
Madison High School	Automotive Repair Facility	Madison	X		September-09	September-10
San Diego High School	New Classroom Building	San Diego	X		October-09	May-11
San Diego High School	Culinary Arts Program Facility	San Diego		X	October-09	July-10
San Diego High School of Business	Business School Facility Improvements	San Diego		X	October-09	July-10
Morse High School	Autobody Program Facility	Morse	X	X	November-09	June-11
Morse High School	Culinary Arts Program Facility	Morse	X		November-09	August-11
Muirlands Middle School	Americans with Disabilities Act (ADA) Athletic Field Ramp	La Jolla		X	November-09	April 2010 SUBSTANTIALLY COMPLETE
Various Schools	Technology Infrastructure and Component Improvements			X	March-10	December-10
Clairemont High School	Automotive Repair Facility	Clairemont	X		April-10	July-11
Madison High School	Multimedia Production Facility	Madison			April-10	April-11
All District Schools	i21 Interactive Suite for Classrooms '10-'11			X	June-10	May-11
Cherokee Point Elementary School	New Air Conditioning	Hoover		X	June-10	March-11
Ibarra Elementary School	New Air Conditioning	Crawford		X	June-10	March-11
Madison High School	Stadium Improvements	Madison		X	June-10	June-11
Physical Plant Operations (PPO)	Kitchen Improvements - Region 1			X	June-10	November-10

School	Project	Cluster			Board Approved March 2011	
			New	Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
ALBA @ North Park	Secondary School Facility Improvements	Atypical			July-10	December-10
Downtown School @ City Library	New Secondary School		X		July-10	July-12
Morse High School	Stadium Improvements	Morse		X	July-10	October-11
Hoover High School	Green Construction Program Building	Hoover			August-10	August-11
Madison High School	Track and Field IDIQ project	Madison		X	September-10	March-11
Clairemont High School	Track and Field Replacement	Clairemont		X	October-10	August-11
Clairemont High School	Stadium and Sports Facility Improvements	Clairemont		X	November-10	November-11
EB Scripps	ES Controls Project	Scripps Ranch		X	November-10	February-11
Jefferson Elementary School	Joint-Use and Building Improvements	San Diego		X	November-10	January-12
Morse High School	Child Development Program Building	Morse	X		December-10	February-12
Point Loma High School	Convert Wood Shop Into Music Room	Point Loma		X	January-11	February-12
Point Loma High School	Motion Picture Facility	Point Loma		X	January-11	February-12
Various Schools	Technology and Electrical Improvements		X		January-11	July-11
Mead Elementary School	New Air Conditioning Chollas/Mead			X	February-11	August-11
Hoover High School	Stadium and Sports Facility Improvements	Hoover		X	April-11	July-12
Normal Heights Elementary School	New Air Conditioning	Hoover		X	April-11	September-11
Point Loma High School	Weight Room	Point Loma		X	May-11	November-11
Scripps Ranch High School	Sustainable Technologies Building	Scripps Ranch	X		May-11	April-12
Serra High School	Track and Field Replacement	Serra		X	May-11	August-11
Sessions Elementary School	Student Drop Off/Pick-Up Improvements	Mission Bay		X	May-11	December-11
All District Schools	i21 Interactive Suite for Classrooms '11-'12			X	June-11	May-12
University City High School	Track and Field Replacement	University City		X	August-11	Dec-11
Encanto Elementary School	New Classroom Building	Lincoln		X	September-11	November-12
Language Academy	New Classroom Building	Atypical		X	September-11	November-12
Jefferson Elementary School	K-2 Second-floor Exiting Improvements	San Diego		X	October-11	February-12
Rosa Parks Elementary School	K-2 Second-floor Exiting Improvements	Hoover		X	October-11	February-12
Serra High School	Data Center	Serra	X		October-11	May-12
Marshall Elementary School	Student Drop Off/Pick-Up Improvements	Crawford		X	November-11	April-12
Millennial Tech	Phase V Bus Turnaround - Athletic Fields	Lincoln		X	November-11	November-12
University City High School	Lighting and Scoreboard	University City		X	November-11	Feb-12
Chavez Elementary School	K-2 Second-floor Exiting Improvements	Lincoln		X	December-11	March-12
Creative Performing Media Arts	New Performing Arts Center	Atypical	X		December-11	June-13
Creative Performing Media Arts	Whole-Site Modernization	Atypical		X	December-11	June-13
Euclid Elementary School	New Classroom Building	Crawford/ Hoover		X	December-11	April-13
Zamorano Elementary School	New Classroom Building	Morse	X		December-11	January-13
Balboa Elementary School	K-2 Second-floor Exiting Improvements	Lincoln		X	January-12	May-12
Boone Elementary School	K-2 Second-floor Exiting Improvements	Morse		X	January-12	May-12
Kearny High School	Track and Field Replacement	Kearny		X	January-12	May-12
Mira Mesa High School	Broadcast Journalism Facility	Mira Mesa		X	January-12	January-13
Mira Mesa High School	Screen Printing & Computerized Graphic Design Facility	Mira Mesa		X	January-12	January-13
Point Loma High School	Stadium Restroom/Concession Stand Improvements	Point Loma		X	January-12	December-12
Washington Elementary School	K-2 Second-floor Exiting Improvements	San Diego		X	January-12	May-12

				Board Approved March 2011	
School	Project	Cluster	New Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
Hoover High School	Academy of Information Technology Facility	Hoover	X	January-12	August-13
Marshall Elementary School	K-2 Second-floor Exiting Improvements	Crawford	X	February-12	June-12
Physical Plant Operations (PPO)	Kitchen Improvements - Region 2		X	February-12	January-13
Morse High School	New Classroom Building	Morse	X	March-12	May-13
Morse High School	Site Modernization	Morse	X	March-12	September-13
San Diego High School	SciTech Biomedical Sciences Facility	San Diego	X	March-12	October-13
San Diego SCPA	Live Broadcast Facility	Morse	X	March-12	October-13
Bell Middle School	Whole-Site Modernization	Morse	X	April-12	August-13
Knox Elementary School	Site Modernization	Lincoln	X	May-12	December-13
Henry High School	Production Studios Program (Theater)	Henry	X	May-12	December-13
ALBA @ North Park	Joint-Use Area Improvements	Atypical	X	June-12	November-12
All District Schools	i21 Interactive Suite for Classrooms '12-'13		X	June-12	May-13
Chollas Elementary School	Whole-Site Modernization	Lincoln	X	July-12	August-13
Marston Middle School	Wood Shop Ventilation Project	Clairemont	X	August-12	October-13
Clairemont High School	Whole-Site Modernization	Clairemont	X	September-12	April-14
Memorial & King Chavez Academies @ Memorial	Whole-Site Modernization	San Diego	X	October-12	November-13
San Diego High School	Site Modernization	San Diego	X	October-12	May-14
San Diego High School	Stadium and Sports Facility Improvements	San Diego	X	October-12	October-13
Clairemont High School	Academy of Business & Technology	Clairemont	X	November-12	June-14
O'Farrell Community School	Whole-Site Modernization	Charter	X	November-12	April-14
Gompers Middle School Charter @ Gompers West	Whole-Site Modernization	Charter	X	December-12	May-14
Hoover High School	Site Modernization	Hoover	X	December-12	July-14
Millennial Tech	Phase IV New Building	Lincoln	X	December-12	December-13
Millennial Tech	Whole-Site Modernization	Lincoln	X	December-12	December-13
University City High School	Stadium and Sports Facility Improvements	University City	X	December-12	December-13
Audubon Elementary School	Site Modernization	Morse	X	January-13	February-14
Crawford High School	Stadium and Sports Facility Improvements	Crawford	X	January-13	December-13
Physical Plant Operations (PPO)	Kitchen Improvements - Region 3		X	January-13	January-14
Taft Middle School	Whole-Site Modernization	Kearny	X	January-13	June-14
Encanto Elementary School	Site Modernization	Lincoln	X	February-13	March-14
Hamilton Elementary School	Whole-Site Modernization	Hoover	X	February-13	March-14
Henry High School	Stadium and Sports Facility Improvements	Henry	X	February-13	September-14
Serra High School	New Classroom Building	Serra	X	February-13	September-14
Balboa Elementary School	Whole-Site Modernization	Lincoln	X	March-13	April-14
New Dawn/Riley	Whole-Site Modernization	Atypical	X	April-13	May-14
Pershing Middle School	Whole-Site Modernization	Henry	X	April-13	April-14
All District Schools	i21 Interactive Suite for Classrooms '13-'14		X	June-13	May-14
Emerson-Bandini Elementary School	Whole-Site Modernization	San Diego	X	June-13	July-14
Madison High School	Site Modernization	Madison	X	August-13	March-15
Mira Mesa High School	Stadium and Sports Facility Improvements	Mira Mesa	X	December-13	December-14
University City High School	Whole-Site Modernization	University City	X	December-13	July-15
Mission Bay High School	Stadium and Sports Facility Improvements	Mission Bay	X	January-14	January-15
Physical Plant Operations (PPO)	Kitchen Improvements - Region 4		X	February-14	February-15
Kearny High School	Stadium and Sports Facility Improvements	Kearny	X	March-14	March-15
Mission Bay High School	Track and Field Replacement	Mission Bay	X	April-14	August-14

				Board Approved March 2011		
School	Project	Cluster	New	Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
Scripps Ranch High School	Whole-Site Modernization	Scripps Ranch		X	April-14	November-15
Mann Middle School	Master Planning and Site Modernization Phase 1	Crawford			June-14	November-15
Longfellow Elementary School	Whole-Site Modernization	Atypical		X	July-14	August-15
Montgomery Middle School	Whole-Site Modernization	Kearny		X	July-14	December-15
Muirlands Middle School	Whole-Site Modernization	La Jolla		X	July-14	December-15
Lee Elementary School	Whole-Site Modernization	Morse		X	August-14	September-15
Foster Elementary School	Whole-Site Modernization	Henry		X	September-14	October-15
Henry High School	Whole-Site Modernization	Henry		X	October-14	May-16
Penn Elementary School	Whole-Site Modernization	Morse		X	October-14	November-15
Iftin Charter School @ Jackson		Charter		X	January-15	March-16
Serra High School	Site Modernization	Serra		X	February-15	April-18
Mira Mesa High School	Site Modernization	Mira Mesa		X	March-15	October-16
Baker Elementary School	Whole-Site Modernization	Lincoln		X	April-15	May-16
Clark Middle School	Whole-Site Modernization	Hoover		X	April-15	September-16
Mission Bay High School	Site Modernization	Mission Bay		X	April-15	November-16
Oak Park Elementary School	Whole-Site Modernization	Crawford		X	April-15	May-16
Kearny High School	Site Modernization	Kearny		X	June-15	January-17
Miramar Ranch Elementary School	Whole-Site Modernization	Scripps Ranch		X	July-15	August-16
Point Loma High School	Track and Field Replacement	Point Loma		X	July-15	February-17
Point Loma High School	Whole-Site Modernization	Point Loma		X	July-15	February-17
Crawford High School	Major Site Modernization Phase I	Crawford		X	July-15	February-17
Miller Elementary School	Whole-Site Modernization	Serra		X	August-15	September-16
Franklin Elementary School	Whole-Site Modernization	Hoover		X	September-15	October-16
Whitman Elementary School	Whole-Site Modernization	Madison		X	September-15	October-16
Jerabek Elementary School	Whole-Site Modernization	Scripps Ranch		X	October-15	December-16
La Jolla High School	Whole-Site Modernization	La Jolla		X	November-15	June-17
Perry Elementary School	Whole-Site Modernization	Morse		X	November-15	December-16
Wangenheim Middle School	Whole-Site Modernization	Mira Mesa		X	November-15	December-16
Pacific Beach Middle School	Whole-Site Modernization	Mission Bay		X	January-16	January-17
Logan Elementary School	Whole-Site Modernization	San Diego		X	February-16	March-17
De Portola Middle School	Whole-Site Modernization	Serra		X	June-16	July-17
Euclid Elementary School	Whole-Site Modernization	Crawford/ Hoover		X	June-16	July-17
Momentum Middle @ Cleveland	Whole-Site Modernization			X	July-16	December-17
Lewis Middle School	Whole-Site Modernization	Henry		X	September-16	October-17
Lindbergh-Schweitzer Elementary School	Whole-Site Modernization	Madison		X	September-16	October-17
Field Elementary School	Whole-Site Modernization	Madison		X	October-16	November-17
Wegeforth Elementary School	Whole-Site Modernization	Kearny		X	October-16	November-17
Mann Middle School	Site Modernization Phase 2	Crawford		X	November-16	April-18
Roosevelt Middle School	Whole-Site Modernization	San Diego		X	November-16	April-18
Chesterton Elementary School	Whole-Site Modernization	Kearny		X	December-16	January-18
Crawford High School	Major Site Modernization Phase II	Crawford		X	February-17	August-18
Farb Middle School	Whole-Site Modernization	Serra		X	February-17	July-18
Sunset View Elementary School	Whole-Site Modernization	Point Loma		X	February-17	March-18

				Board Approved March 2011		
School	Project	Cluster	New	Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
Miramar Area (Navy housing)	Elementary Schools Project	Scripps Ranch	X		April-17	November-20
Standley Middle School	Whole-Site Modernization	University City		X	April-17	May-18
Fulton Elementary School	Whole-Site Modernization	Morse		X	April-17	May-18
Toler Elementary School	Whole-Site Modernization	Clairemont		X	May-17	June-18
Correia Middle School	Whole-Site Modernization	Point Loma		X	June-17	July-18
Einstein Academy @ Brooklyn	Whole-Site Modernization	Charter		X	July-17	August-18
Vista Grande Elementary School	Whole-Site Modernization	Serra		X	July-17	August-18
Twain High School	Whole-Site Modernization	Atypical		X	September-17	October-18
Holmes Elementary School	Whole-Site Modernization	Madison/ Clairemont		X	November-17	December-18
Muir @ Anderson	Whole-Site Modernization	Atypical		X	November-17	December-18
Florence Elementary School	Whole-Site Modernization	San Diego		X	January-18	February-19
Hearst Elementary School	Whole-Site Modernization	Henry		X	February-18	March-19
Johnson Elementary School	Whole-Site Modernization	Lincoln		X	March-18	April-19
Angier Elementary School	Whole-Site Modernization	Kearny		X	April-18	May-19
Whittier/Del Sol Academy	Whole-Site Modernization	Atypical		X	April-18	June-19
Keiller Leadership Academy	Whole-Site Modernization	Charter		X	May-18	July-19
Webster Elementary School	Whole-Site Modernization	Lincoln		X	May-18	June-19
Freese Elementary School	Whole-Site Modernization	Morse		X	June-18	July-19
Juarez Elementary School	Whole-Site Modernization	Kearny		X	June-18	July-19
Valencia Park Elementary School	Whole-Site Modernization	Lincoln		X	July-18	August-19
Hage Elementary School	Whole-Site Modernization	Mira Mesa		X	August-18	September-19
Harriet Tubman Village	Whole-Site Modernization			X	September-18	October-19
Horton Elementary School	Whole-Site Modernization	Lincoln		X	October-18	November-19
Perkins Elementary School	Whole-Site Modernization	San Diego		X	December-18	January-20
Mt. Everest Academy @ Wiggin	Whole-Site Modernization	Atypical		X	March-19	April-20
Tierrasanta Elementary School	Whole-Site Modernization	Serra		X	March-19	April-20
Curie Elementary School	Whole-Site Modernization	University City		X	April-19	May-20
Carson Elementary School	Whole-Site Modernization	Kearny		X	May-19	June-20
Darnall Charter Elementary School	Whole-Site Modernization	Charter		X	June-19	July-20
Dailard Elementary School	Whole-Site Modernization	Henry		X	September-19	October-20
Fletcher Elementary School	Whole-Site Modernization	Kearny		X	September-19	October-20
Linda Vista Elementary School	Whole-Site Modernization	Kearny		X	September-19	October-20
Pacific Beach Elementary School	Whole-Site Modernization	Mission Bay		X	September-19	October-20
Boone Elementary School	Whole-Site Modernization	Morse		X	October-19	November-20
Hickman Elementary School	Whole-Site Modernization	Mira Mesa		X	October-19	November-20
Marshall Elementary School	Whole-Site Modernization	Crawford		X	October-19	November-20
Mason Elementary School	Whole-Site Modernization	Mira Mesa		X	October-19	November-20
Promise Elementary School @ former Mead Elementary School	Whole-Site Modernization	Charter		X	November-19	December-20
Walker Elementary School	Whole-Site Modernization	Mira Mesa		X	November-19	December-20
Loma Portal Elementary School	Whole-Site Modernization	Point Loma			December-19	January-21
Language Academy	Site Modernization	Atypical		X	December-19	January-21
Challenger Middle School	Whole-Site Modernization	Mira Mesa		X	January-20	April-21
Dana Middle School	Whole-Site Modernization	Point Loma		X	January-20	March-21

School	Project	Cluster			Board Approved March 2011	
			New	Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
Ross Elementary School	Whole-Site Modernization	Kearny	X		January-20	March-21
Sandburg Elementary School	Whole-Site Modernization	Mira Mesa	X		January-20	February-21
Hardy Elementary School	Whole-Site Modernization	Henry	X		February-20	April-21
La Jolla Elementary School	Whole-Site Modernization	La Jolla	X		February-20	April-21
Bethune Elementary School	Whole-Site Modernization	Morse	X		March-20	May-21
Gage Elementary School	Whole-Site Modernization	Henry	X		March-20	May-21
Zamorano Elementary School	Whole-Site Modernization	Morse	X		March-20	April-21
Clay Elementary School	Whole-Site Modernization	Crawford	X		April-20	June-21
Linda Vista Annex	Whole-Site Modernization	Kearny	X		April-20	June-21
Marston Middle School	Site Modernization	Clairemont	X		April-20	June-21
Marvin Elementary School	Whole-Site Modernization	Henry	X		April-20	June-21
Alcott Elementary School	Whole-Site Modernization	Clairemont	X		May-20	June-21
Garfield Elementary School	Whole-Site Modernization	San Diego	X		May-20	June-21
Hancock Elementary School	Whole-Site Modernization	Serra	X		May-20	June-21
Jones Elementary School	Whole-Site Modernization	Kearny	X		June-20	September-21
Torrey Pines Elementary School	Whole-Site Modernization	La Jolla	X		June-20	August-21
Birney Elementary School	Whole-Site Modernization	San Diego	X		July-20	September-21
Hawthorne Elementary School	Whole-Site Modernization	Madison	X		July-20	September-21
Innovation @ McDowell	Whole-Site Modernization	Madison	X		July-20	September-21
Nye Elementary School	Whole-Site Modernization	Lincoln	X		July-20	September-21
Spreckels Elementary School	Whole-Site Modernization	University City	X		August-20	October-21
Wilson Middle School	Major Site Modernization	Hoover	X		August-20	January-22
Benchley/Weinberger Elementary School	Whole-Site Modernization	Henry	X		September-20	October-21
Bird Rock Elementary School	Whole-Site Modernization	La Jolla	X		September-20	November-21
Dewey Elementary School	Whole-Site Modernization	Point Loma	X		September-20	November-21
Ericson Elementary School	Whole-Site Modernization	Mira Mesa	X		September-20	October-21
Grant Elementary School	Whole-Site Modernization	San Diego	X		September-20	November-21
Ocean Beach Elementary School	Whole-Site Modernization	Point Loma	X		September-20	November-21
San Diego SCPA	Whole-Site Modernization	Morse	X		September-20	November-21
Sessions Elementary School	Site Modernization	Mission Bay	X		September-20	October-21
Silver Gate Elementary School	Whole-Site Modernization	Point Loma	X		September-20	October-21
Central Elementary School	Major Site Modernization	Hoover	X		October-20	April-22
Chavez Elementary School	Whole-Site Modernization	Lincoln	X		October-20	December-21
Doyle Elementary School	Whole-Site Modernization	University City	X		October-20	December-21
Edison Elementary School	Whole-Site Modernization	Hoover	X		October-20	December-21
Green Elementary School	Whole-Site Modernization	Henry	X		October-20	December-21
King Chavez Academies @ King	Whole-Site Modernization	Charter	X		October-20	November-21
Bay Park Elementary School	Whole-Site Modernization	Clairemont	X		October-20	November-21
Kumeyaay Elementary School	Whole-Site Modernization	Serra	X		November-20	January-22
McKinley Elementary School	Whole-Site Modernization	San Diego	X		November-20	January-22
Rosa Parks Elementary School	Whole-Site Modernization	Hoover	X		November-20	January-22
Washington Elementary School	Whole-Site Modernization	San Diego	X		November-20	January-22
ALBA @ North Park	Site Modernization	Atypical	X		January-21	February-22
Dingeman Elementary School	Whole-Site Modernization	Scripps Ranch	X		January-21	February-22
Garfield High School	Site Modernization	Garfield	X		January-21	March-22

					Board Approved March 2011	
School	Project	Cluster	New	Existing	Projected Construction Start Date (month/year)	Projected Completion Date (month/year)
Kimbrough Elementary School	Whole-Site Modernization	San Diego	X		January-21	February-22
Adams Elementary School	Whole-Site Modernization	Hoover		X	July-21	August-22
Barnard Elementary School	Whole-Site Modernization			X	July-21	September-22
Bay View Terrace Elementary School	Whole-Site Modernization	Mission Bay	X		July-21	August-22
Cabrillo Elementary School	Whole-Site Modernization	Point Loma	X		July-21	August-22
Cadman Elementary School	Whole-Site Modernization	Clairemont		X	July-21	August-22
Carver Elementary School	Whole-Site Modernization	Crawford	X		July-21	August-22
Crown Point Elementary School	Whole-Site Modernization	Mission Bay	X		July-21	August-22
Cubberley Elementary School	Whole-Site Modernization	Kearny	X		July-21	September-22
Jefferson Elementary School	Site Modernization	San Diego	X		July-21	August-22
Lafayette Elementary School	Whole-Site Modernization	Madison	X		July-21	August-22
Paradise Hills Elementary School	Whole-Site Modernization	Morse	X		July-21	September-22
Rolando Park Elementary School	Whole-Site Modernization	Crawford	X		July-21	August-22
Rowan Elementary School	Whole-Site Modernization	Hoover	X		July-21	September-22
Sequoia Elementary School	Whole-Site Modernization	Madison	X		July-21	August-22

Definitions:

American's with Disabilities Act (ADA)	These projects improve physical access to existing facilities for person with disabilities.
K-2 Second-floor Exiting	These projects provide additional stairs and exiting for the sole use of K-2 students on the second floor of two story elementary school buildings.
Path of Travel	These projects provide accessible path of travel for persons with disabilities.
Portable Certification Project:	These projects will upgrade existing portable classrooms to meet current code requirements of the division of the state architect (DSA) or replace them with new classrooms that meet DSA requirements so that all portables on the site can be DSA approved and certified.
Site Modernization	These projects provide modernization of existing facilities as defined in the bond project list (ADA, repair and replacement of building systems, security, etc). These project differ from whole site modernization projects because other Prop S projects on the site are being executed under separate contracts.
Whole-Site Modernization	These projects include all of the major bond project elements (with the exception of I 21 technology) in one construction contract.